COMPLETION REPORT

1	Name of the Work	Construction of concrete roads and other works at Abbigere colony from 1st to 6th cross in ward no.12 Shettyhalli Sub Division.
2	Sanctioned Estimate No. and date	EE/DD/TS/57/2018-19 Dated: 21.09.2019
3	Head of Account which is chargeable	P1878 (Job Code 012-19-000013)
4	Instrument Order No. and date	EE/DD/WO/438/19-20 dated: 08.11.2019
5	Name of Contractor	M/s Technical Manager (West) KRIDL
6	Work started	08.11.2019
7	Work Completion	15.06.2020
8	Time Stipulated for Completion of Work	90 days
9	Delay in Execution of Work	146 days
10	Measurement recorded in	MB No. 4894/20-21 Page No. 489302-304
11	Check Measurement of the Asst	08.11.2019 to 15.06.2020
12	Name of the office/official in charge of the work	AEE Shettyhalli Sub Division.
	a) Asst. Eng/Junior Engineer	A.P. Shivakumar, AE
	b) Asst. Executive Engineer	M. Nagesh MurthyAEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 30.00 Lakhs	Rs. 29,97,308.95	-	25054=00

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.